COMPLETION REPORT

1	Name of Work	:	DRILLING OF BOREWELLS AND PROVIDING PIPELINE AT KEMPEGOWDA GARDEN,NISARGA LAYOUT AND SAPTHAGIRI LAYOUT SURROUNDING AREA IN WARD NO-12
2	Estimated Amount	:	20.00 Lakhs
3	Head of Acount which is chargeable	:	P-3293
4	Entrusment order No & Date	:	:EE/DD/WO/10/2021-22 Date:27.05.2021
5	Name of Contractor	:	Sri Hanumatha G Naik
6	Time stipulated for completion of work	:	60 Days
7	Measurement recorded in	: MB No:	4869/19-20
		: Page No:	486832 – 486849
8	Check measurement of the Asst. Exe.Engineer Executive Engineer on	: BR No:	4869/19-20
		: Page No:	486832 - 486849
9	Name of the Office/ Office in charge of the Work	:	
10	(a) Asst. Engineer/Jn. Engineer	:	krishnamurthy
	(b) Asst. Executive Engineer	:	Janardhan
11	Work Completed Date	:	28-07-2021

Sanctioned Estimate Amount		Amount Claims as per actually vide as per Bills	
EXCESS	DIFFERENCE		SAVING
Est Amount	Bill Amount		
Rs. 20,00,000=00	1847691=00 Rs.		152309=00

1. Certified that the above work has been completed within stipulated time noted in the work Order/
2.Certified that the above work has been executed by the contractors satisfactorily in accordence with the specfn as embodied in the agreement.

ASST.ENGINEER

ASST.EXECUTIVE ENGINEER

EXECUTIVE ENGINEER

EXECUTIVE ENGINEER
Bruhat Bengaluru Mahanagara Palike
Dasarahalli Division, Bengaluru-73.

Scanned by CamScanner